



Project: Salisbury University
Project No. 20-05-0245 C
Date: 5/23/07

Two-Week Look Ahead
Schedule

ECM #	ECM Description	Building (s)
1	High Efficiency Lighting	Various
2	Domestic Water Conservation	Various
3	Chester / Choptank Chiller Installation	Chester/Choptank
4	Remove Perdue Chiller and Pipe from Holloway	Holloway Hall
5	Perdue Air Handling Unit Replacement	Perdue School
6	Library Air Handling Unit Duct Seal & Enthalpy Economizer	Blackwell
8	Energy Efficient Motors and Library Cooling Tower VFD	Various
9	Natural Gas Rate Switch at University Center	University Center
10	Install Air-Cooled Condensers and Replace Evaporator, Compressors	University Center
11	Demand Controlled Ventilation	Various
12	University Center Heat Exchanger Cleaning	University Center
13	Ward VFDs and Air Handling Unit Coil Cleaning	Ward Museum
14	Building Envelope	Various
15	Vending Misers	Various
17	Fulton Chiller Replacement	Fulton Hall
18	Fulton Computer Room Chiller Replacement	Fulton Hall
19	Pocomoke Chiller Replacement	Pocomoke Hall

This week: May 21, 2007

Ward Museum – ECM 1 Lighting (McLaughlin/LRI) – day work

- Start Lighting Conservation Measure retrofits

Storage Building (behind TCBY) – ECM 1 Lighting (McLaughlin/LRI)

- Start Lighting Conservation Measure retrofits and re-lamps

PACE House – ECM 2 Water Conservation (WMI)

- Water Conservation Measure retrofits

Philosophy House – ECM 2 Water Conservation (WMI)

- Water Conservation Measure retrofits

Beacon House – ECM 2 Water Conservation (WMI)

- Water Conservation Measure retrofits

Conflict Resolution House – ECM 2 Water Conservation (WMI)

- Water Conservation Measure retrofits

Belevance Honors House – ECM 2 Water Conservation (WMI)

- Water Conservation Measure retrofits

Scarborough Leadership Center – ECM 2 Water Conservation (WMI)

- Water Conservation Measure retrofits

Admissions House – ECM 2 Water Conservation (WMI)

- Water Conservation Measure retrofits

Student Art Center – ECM 2 Water Conservation (WMI)

- Water Conservation Measure retrofits

Theater/Web Development – ECM 2 Water Conservation (WMI)

- Water Conservation Measure retrofits

Athletic Team Building – ECM 2 Water Conservation (WMI)

- Water Conservation Measure retrofits

Chester Hall – ECM 2 Water Conservation (WMI)

- Water Conservation Measure retrofits

Chester Hall / Choptank Hall – ECM 3 (Robinson)

- Continue site work for chiller enclosure
- Drain DT system
- Begin Abatement in dorm rooms
- Demo ceiling in laundry room
- Demo p-tac units on east side of building
- Removal of all ceiling tiles
- Begin DT header installation

Dogwood Village – ECM 14 Building Envelope (EEC)

- Start Building Envelope work

Chesapeake Hall – ECM 14 Building Envelope (EEC)

- Start Building Envelope work

Caruthers Hall – ECM 14 Building Envelope (EEC)

- Start Building Envelope work

Chester Hall – ECM 14 Building Envelope (EEC)

- Start Building Envelope work

Fulton Hall – ECM 17 (Noyes Air Conditioning)

- Insulation of chilled water piping

Next week: May 28 (29), 2007

Dogwood Village – ECM 1 Lighting (McLaughlin/LRI)

- Lighting Conservation Measure retrofits and re-lamps

Various Campus Locations – ECM 1 Lighting (McLaughlin/LRI)

- Various locations with access or height issues

Chester Hall (pending materials) – ECM 1 Lighting (McLaughlin/LRI)

- Start Lighting Conservation Measure retrofits and re-lamps

Chester Hall – ECM 2 Water Conservation (WMI)

- Water Conservation Measure retrofits

Dogwood Village – ECM 2 Water Conservation (WMI)

- Water Conservation Measure retrofits (J,G,H & N)

Severn Hall – ECM 2 Water Conservation (WMI)

- Water Conservation Measure retrofits

Chester Hall / Choptank Hall – ECM 3 (Robinson)

- Continue site work for chiller enclosure
- Start core-drilling risers
- Continue abatement in dorm rooms
- Demo p-tac units on east side of building
- Continue DT header installation
- Begin sleeve preparation for fan coil installations

Choptank Hall – ECM 14 Building Envelope (EEC)

- Start Building Envelope work

Devilbiss Hall – ECM 14 Building Envelope (EEC)

- Start Building Envelope work

Following week: June 4, 2007

Dormitories – ECM 1 Lighting (McLaughlin/LRI)

- Start Lighting Conservation Measure retrofits and re-lamps
- SU to advise on schedule for access

Dormitories – ECM 2 Water Conservation (WMI)

- Water Conservation Measure retrofits
- SU to advise on schedule for access

Chester Hall / Choptank Hall – ECM 3 (Robinson)

- Continue site work for chiller enclosure
- Core-drilling risers
- Continue DT header installation
- Continue sleeve preparation for fan coil installations

Dormitories – ECM 14 Building Envelope (EEC)

- Start Building Envelope work
- SU to advise on schedule for access