



Project: Salisbury University
Project No. 20-05-0245 C
Date: 6/20/07

Two-Week Look Ahead
Schedule

ECM #	ECM Description	Building (s)
1	High Efficiency Lighting	Various
2	Domestic Water Conservation	Various
3	Chester / Choptank Chiller Installation	Chester/Choptank
4	Remove Perdue Chiller and Pipe from Holloway	Holloway Hall
5	Perdue Air Handling Unit Replacement	Perdue School
6	Library Air Handling Unit Duct Seal & Enthalpy Economizer	Blackwell
8	Energy Efficient Motors and Library Cooling Tower VFD	Various
9	Natural Gas Rate Switch at University Center	University Center
10	Install Air-Cooled Condensers and Replace Evaporator, Compressors	University Center
11	Demand Controlled Ventilation	Various
12	University Center Heat Exchanger Cleaning	University Center
13	Ward VFDs and Air Handling Unit Coil Cleaning	Ward Museum
14	Building Envelope	Various
15	Vending Misers	Various
17	Fulton Chiller Replacement	Fulton Hall
18	Fulton Computer Room Chiller Replacement	Fulton Hall
19	Pocomoke Chiller Replacement	Pocomoke Hall

This week: June 18, 2007

A&E Building – ECM 1 Lighting (McLaughlin/LRI)

- Lighting Conservation Measure retrofits

Commons Building – ECM 1 Lighting (McLaughlin/LRI)

- Lighting Conservation Measure retrofits

Devilbiss Hall – ECM 1 Lighting (McLaughlin/LRI)

- Lighting Conservation Measure retrofits

Holloway Hall – ECM 1 Lighting (McLaughlin/LRI)

- Lighting Conservation Measure retrofits

Fulton Hall – ECM 1 Lighting (McLaughlin/LRI)

- Lighting Conservation Measure retrofits

Maintenance Building – ECM 1 Lighting (McLaughlin/LRI)

- Lighting Conservation Measure retrofits

East Campus Complex – ECM 1 Lighting (McLaughlin/LRI)

- Lighting Conservation Measure retrofits

Tennis Barn – ECM 1 Lighting (McLaughlin/LRI)

- Lighting Conservation Measure retrofits

University Police – ECM 1 Lighting (McLaughlin/LRI)

- Lighting Conservation Measure retrofits

Chesapeake Hall – ECM 2 Water Conservation (WMI)

- Water Conservation Measure retrofits

Maggs Gym – ECM 2 Water Conservation (WMI)

- Water Conservation Measure retrofits

Devilbiss Hall – ECM 2 Water Conservation (WMI)

- Water Conservation Measure retrofits

Henson Science Hall – ECM 2 Water Conservation (WMI)

- Water Conservation Measure retrofits

Chester Hall / Choptank Hall – ECM 3 (Robinson)

- Continue site work for chiller enclosure (roof for mech. room)
- Demo PTAC units on building west side
- Continue DT riser installation
- Continue DT header installation
- Continue sleeve and window preparation for fan coil installations
- Begin leak testing risers and header

Blackwell Library – ECM 6 (Robinson)

- Post-duct sealing static pressure and flow readings (basement)
- 6/19

University Center – ECM 12 (Robinson)

- Post flow rates and delta T's, Chesapeake T&B
- 6/19

Ward Museum – ECM 13 (Robinson)

- Replacement of (2) AHU motors
- 6/15

Next week: June 25, 2007

Choptank Hall – ECM 1 Lighting (McLaughlin/LRI)

- Lighting Conservation Measure retrofits

Chesapeake Hall – ECM 1 Lighting (McLaughlin/LRI)

- Lighting Conservation Measure retrofits

Chester Hall – ECM 1 Lighting (McLaughlin/LRI)

- Lighting Conservation Measure retrofits

Severn Hall – ECM 1 Lighting (McLaughlin/LRI)

- Lighting Conservation Measure retrofits

Nanticoke Hall – ECM 1 Lighting (McLaughlin/LRI)

- Lighting Conservation Measure retrofits

Pocomoke Hall – ECM 1 Lighting (McLaughlin/LRI)

- Lighting Conservation Measure retrofits

Wicomico Hall – ECM 1 Lighting (McLaughlin/LRI)

- Lighting Conservation Measure retrofits

Manokin Hall – ECM 1 Lighting (McLaughlin/LRI)

- Lighting Conservation Measure retrofits

Caruthers Hall – ECM 2 Water Conservation (WMI)

- Water Conservation Measure retrofits

Fulton Hall – ECM 2 Water Conservation (WMI)

- Water Conservation Measure retrofits

Holloway Hall – ECM 2 Water Conservation (WMI)

- Water Conservation Measure retrofits

Blackwell Library – ECM 2 Water Conservation (WMI)

- Water Conservation Measure retrofits

Chester Hall / Choptank Hall – ECM 3 (Robinson)

- Continue site work for chiller enclosure (mech. room equipment)
- Continue DT riser installation
- Continue DT header installation
- Continue sleeve and window preparation for fan coil installations
- Continue leak testing risers and header

Ward Museum – ECM 11 (Robinson)

- CO2 sensor installation and programming
- Week of 6/25

Ward Museum – ECM 13 (Robinson)

- Begin install (2) VFD's
- Week of 6/25

Following week: July 2, 2007

Chester Hall / Choptank Hall – ECM 3 (Robinson)

- Continue site work for chiller enclosure (mech. room equipment)
- Continue DT riser installation
- Continue DT header installation
- Continue sleeve and window preparation for fan coil installations
- Continue leak testing risers and header
- Start fan coil installations

Blackwell Library – ECM 8 (Robinson)

- Begin install VFD condenser loop w/ controls

Choptank Hall – ECM 8 (Robinson)

- Replacement of (2) hot water pump motors, 5 hp ea
- Week of 7/9

Central Storage – ECM 14 Building Envelope (EEC)

- Start Building Envelope work

Henson Science Hall – ECM 14 Building Envelope (EEC)

- Start Building Envelope work