

Project	Project Description	Project Manager	Status	Target Completion Date
SU-AX-21-13(b)	Tennis Court Surface Repairs	MJG	In Design	Summer 2017
SU-AX-27-14	New Softball Field	MJG	In Construction	December 2016
SU-AX-45-14	New IM Field	MJG	Bid Phase	August 2017
SU-AX-46-14	Refurbish Soccer Fields (w/ Pressbox & Bleachers)	MJG	Bid Phase	August 2017
SU-AX-47-14	New Baseball Field	MJG	Bid Phase	December 2017
SU-AX-XX-17	Wayne Street Park	MJG	In Design	Summer 2017
SU-CA-XX-XX	Campus Signage (way finding)	EJB	In Design	Summer 2017
SU-CA-47-15	Campus Fountains Repair	MFV	In Design	Summer 2017
SU-CA-XX-16	SHA - Rt. 13 Median Upgrades (Landscape)	JCD	In Construction	November 2016
SU-CA-XX-16	Camden at AH Pedestrian Crosswalk - Flashing Units	JCD	Program Phase	July 2017
SU-CA-01-17	Rail-Trail Pedestrian Pathway (Milford to Bateman)	JCD	Program Phase	TBD
SU-CA-21-17	Wayne & Power Street Lighting	JCD	In Construction	November 2016
SU-CA-XX-17	Mill & Resurface Parking Lot E	JCD	Program Phase	Summer 2017
SU-CA-XX-17	Document 25KV Systems (Map)	JCD	Program Phase	Summer 2017
SU-CA-XX-17	Parking Lot H Solar Panel Installation	WXS	Bid Phase	August 2017
SU-CB-03-19	Kitchen Refrigeration System Replacement	HED/JCD	Program Phase	Summer 2017
SU-CB-12-17	Replace Steam Condensate System	HED/JCD	Program Phase	TBD
SU-CB-29-16	Commons Grease Trap Replacement	HED/JCD	In Design	Summer 2017
SU-CB-08-17	Replace Emergency Generator	JCD	Bid Phase	February 2017
SU-CB-09-17	New Chiller #2	HED	In Construction	March 2017
SU-CB-XX-18	Replace Domestic Water Booster Pump System	JCD	Program Phase	Winter 2017
SU-CK-XX-17	Install Catwalk @ ERV	JXA	Program Phase	Winter 2017
SU-CP-41-17	Replace Mechanical Room Roof	MJG	In Construction	Winter 2016
SU-CR-XX-17	Install Catwalk @ ERV	JXA	Program Phase	Winter 2017
SU-DH-07-17	ERV Units (Classroom areas)	HED	Program Phase	TBD
SU-DH-47-17	Replace Fire Alarm Panel/System	JCD	Program Phase	March 2017
SU-FC-31-16	Pave Parking Lot	JCD	Bid Phase	November 2016
SU-FH-19-16	Replace AHU's 1 & 2	HED	Re-Bid Phase	July 2017
SU-FH-20-16	Replace Fire Alarm System	JCD	In Construction	December 2016
SU-FH-XX-17	Gas Service Mods to Glass Blowing	JCD	Program Phase	TBD
SU-FH-XX-17	Replace Domestic Water Heater	HED	Program Phase	TBD
SU-GB-XX-16	ADA Study - Gallery Building	MFV	In Progress	December 2016
SU-GB-14-17	Relocate ESRGS (Dr. Scott)	MFV	In Design	Summer 2017
SU-GB-15-17	Relocate Downtown Art Gallery	MFV	In Design	Summer 2017
SU-GB-XX-17	Crawlspace Dehumidification	MFV	In Design	TBD
SU-GC-11-17	Replace Emergency Generator	JCD	Bid Phase	February 2017
SU-GC-42-17	Modify Former CSA & Writing Center Spaces	MJG	Program Phase	TBD
SU-GC-XX-18	Replace Atrium Skylight	MFV	Program Phase	Summer 2017
SU-GC-36-17	Chick-Fil-A	JCD	In Construction	January 2017
SU-GF-XX-16	New Grounds Building	MJG	Bid Phase	August 2017
SU-GH-19-17	Greenhouse Drainage Upgrades	JCD	Bid Phase	December 2016
SU-HH-22-16	Replace Emergency Generator	JCD	Program Phase	Spring 2017
SU-HH-21-16	Replace HVAC in Copy & Telephone Rooms	HED	Program Phase	Fall 2017
SU-HH-29-17	Window Replacement (phased project)	MFV	In Design	Spring 2017
SU-HH-XX-18	Replace Booster Pump Controls	HED	Program Phase	Summer 2017
SU-HH-XX-17	New HVAC 3-Way Valves (Chilled Water Relief)	HED	Program Phase	Spring 2017
SU-HS-XX-17	HSCL New Computer Room	JCD	Program Phase	Summer 2017
SU-HS-XX-17	Replace Air Compressor (Attic)	HED	In Design	Winter 2017
SU-HS-XX-17	Rebuild Chiller #1	HED	Program Phase	March 2017
SU-HS-XX-18	Retrofit Phoenix Lab Control Valves	HED/JCD	Program Phase	Summer 2017
SU-IT-05-17	Replace Roof	MJG	In Construction	December 2016
SU-NA-XX-18	Replace Louver on Roof (2 locations)	JXA	Program Phase	Spring 2017
SU-NR-20-15	Nanticoke River Center Modifications	JCD/JXA	In Design	TBD
SU-P1-43-16	Unit #13 Renovation (Medical Simulation Center)	JCD	In Construction	January 2017
SU-SV-02-17	Severn Hall Upgrades	JXA	In Design	Summer 2017
SU-TE-XX-17	Create New Offices (254U)	JXA	In Design	Summer 2017
SU-TE-XX-17	Head End Room IT - Cooling	TBD	Program Phase	Fall 2017
SU-TE-XX-18	Replace Control Room Doors/ADA Upgrades	JXA	Program Phase	Summer 2017
SU-WG-42-16	Column Crack Repairs	JCD	In Design	Summer 2017
SU-WG-XX-17	Replace HVAC in Hub Room	JCD	Program Phase	Fall 2017
SU-WM-XX-17	Storm Water Maintenance & Upgrade	JCD	In Design	Summer 2017
SU-WM-XX-18	Envelope Repair	MFV	Program Phase	Fall 2017
<b>Facilities Planning Total Project Count:</b>		<b>62</b>		

Color Code Legend:

Program Phase

In Design

Bid Phase

In Construction